

Indian Bio Energy Diesel, Go Green, Ecofriendly
Concord Tower, UB City, 1 Vittal Mallya Road, Level 15,
Bengaluru - 560001, Karnataka.



Schedule of Dharwad Plant

1st Week:

- Batch Reactor Input and Output connecting lines.
- Connections from Utilities i.e. Boiler and cooling tower.
- Connections of the Pump sets.
- Connecting all the required valves and view glass and etc.
- Connections from Inlet storage tanks and chemical mixing tank.

2nd Week:

- Cone tanks inter connections
- Cone tanks input and output lines
- Connecting lines from Reactor and to the filter
- Connection of Pump sets.
- Connections of all the valves and view glass.

3rd Week:

- Resin bed filter In and out connections.
- Connections of methanol flushing lines
- Connections of all the valves.

4th Week:

- Inter Connections all the Storage tanks
- Connections from the thermic fluid boiler.
- Connections of all the required pump sets.
- Connections of all the valves.

Note:1.The schedule may be inter changed as work goes on
2. Schedule may vary based on the infrastructure availability, labor and electricity or any un forcing circumstances